

**Project Name:** C&SF: CERP Loxahatchee River Watershed Restoration -- Part 1 (X) (Y) (GGG) (K P1) (OPE)  
**Project ID:** 1115 (CERP Project WBS # 17)  
**Lead Agency:** USACE / SFWMD  
**Authority:** Not specifically authorized  
**Funding Source:** Federal/State

**Strategic Plan Goal(s) Addressed:** Primary: 1-A.1 (*Reservoir*)  
**Measurable Output(s):**

- 46,000 acre-feet reservoir

**April 1999 (Restudy) Project Synopsis:** Projects elements were listed separately in the original concept as outlined in the Restudy (below):

**1. and 2. Water Preserve Areas / L-8 Basin (K and GGG):** A combination above-ground and in-ground reservoir with a total storage capacity of approximately 48,000 acre-feet located immediately west of the L-8 Borrow Canal, north of the C-51 Canal in Palm Beach County. Other construction features include aquifer storage and recovery wells with a capacity of 50 million gallons per day and associated pre- and post- water quality treatment to be constructed in the City of West Palm Beach (Lake Mangonia), a series of pumps, water control structures, and canal capacity improvements in the M Canal. The initial design assumed a 1,800-acre reservoir with 1,200 usable acres (water level fluctuating from 10-feet above grade to 30-feet below grade).

**3. C-17 Back-pumping and Treatment:** Back-pumping facilities and a stormwater treatment area with a total storage capacity of approximately 2,200 acre-feet located in northeastern Palm Beach County. The initial design for the stormwater treatment area assumed 550 acres (water level fluctuating up to 4-feet above grade).

**4. C-51 Back-pumping and Treatment:** Back-pumping facilities and a stormwater treatment area with a total storage capacity of approximately 2,400 acre-feet located in Palm Beach County. The initial design for the stormwater treatment area assumed 600 acres in size (water level fluctuating up to 4-feet above grade).

**5. Lake Worth Lagoon Restoration (OPE):** Sediment removal and trapping within the C-51 Canal, as well as sediment removal or trapping within a 2.5-mile area downstream of the confluence of the C-51 Canal and the Lake Worth Lagoon, located in Palm Beach County. A prototype project will be conducted to determine if the Lagoon sediments will either be removed or trapped.

**6. Pal-Mar and J.W. Corbett Wildlife Management Area Hydro-pattern Restoration (OPE):** Water control structures, canal modifications and the acquisition of 3,000 acres located between Pal-Mar and the J.W. Corbett Wildlife Management Area in Palm Beach County.

**Current Project Synopsis:** During the plan formulation process, the six CERP elements listed above and identified in the Yellow Book (1999) were combined into a single project. WRDA 2000 authorized the preparation of a PIR for the project.

The overall project area of 730 square miles is located in northeastern portions of Palm Beach County and Southern Martin County. The project purpose is to capture and store excess water that is currently discharged to the Lake Worth Lagoon and the Loxahatchee Estuary. L-8 Basin drainage will be captured in the L-8 Canal and routed to the L-8 reservoir during the wet season to reduce inland drainage and

*Project 1115 C&SF: CERP Loxahatchee River Watershed Restoration Page 1 of 5*

damaging pulses of freshwater to the coast. During the dry season the stored water will be routed around Grassy Waters Preserve to the Loxahatchee Slough and then on to the Loxahatchee River to restore a hydrologic regime more natural to the region. Stored water will also be routed to the City of West Palm Beach for water supply which will reduce the reliance on Grassy Waters Preserve.

As a result of the FSM completed in 2004, two of the six separable features were removed from the project scope: C-51 and C-17 Pumping and Treatment. This decision was made due to lack of stakeholder support and insufficient available real estate in the area. Since the FSM, SFWMD has been modeling project components to develop an array of alternatives. Selection of the Tentatively Selected Plan is anticipated in early FY13 with an AFB briefing in late 2013.

Following extensive PDT discussion of the remaining components, the following objectives were established:

- **L-8 and Associated Basins (C-18 and C-51)** - Capture and store excess surface water that would be lost to tide to Lake Worth Lagoon through S-155, or to the Loxahatchee River Estuary through S-46. Optimize quantity, quality, timing and distribution of surface water to/from areas including Corbett Wildlife Management Area, Grassy Waters Preserve, Loxahatchee Slough, and Loxahatchee River to achieve ecological and water supply enhancement purposes. Minimize damaging intermittent stormwater releases to downstream estuaries and maintain the current level of flood protection in the L-8 Basin.
- **Pal Mar/Cypress Creek and Associated Basins Surrounding the Loxahatchee River (Pal Mar/Loxahatchee)** - Capture and store excess surface waters, and use them to increase discharge to and base flow in the Northwest Fork of the Loxahatchee River during periods of insufficient flow and lowered groundwater levels. Reduce peak discharges to the Loxahatchee Estuary through the Southwest Fork of the Loxahatchee River through the S-46 water control structure. Restore freshwater forested wetlands in the Loxahatchee River closer to 1940's conditions (consistent with FDEP vision for river restoration). Establish and preserve a continuous greenway system that improves wildlife corridor and habitat values and links up with the regional greenway system. Provide or improve hydrologic connections within the contiguous greenway and the regional water management system to increase water management options for maintaining or enhancing the existing natural areas (i.e., pine flatwoods, wetlands and other natural habitats).
- **Lake Worth Lagoon Near the S-155 Discharge** - Protect and improve Lake Worth Lagoon water quality, and improve aquatic conditions to enhance benthic and sea grass communities. Reduce stormwater discharges to the Lake Worth Lagoon through the S-155 water control structure. Reduce adverse impacts of accumulated undesired sediments in the Lagoon. Reduce sediment loading to the Lagoon through S-155. Establish a more stable salinity regime within the Lake Worth Lagoon restoration area, as the area is defined in the Restudy.

Early constructed elements of Flowway 1 (G-160, G-161, M-canal widening) will also be evaluated. In addition, the planning process will examine a suite of alternatives associated with various other flowways and components with respect to providing beneficial flows to the Loxahatchee River, achieving hydro-pattern restoration and reducing flows to the Lake Worth Lagoon.

**Current Status:** In June 2010, the PDT selected a tentatively selected plan (TSP). In July 2010, the USACE Planning Division management was briefed on the TSP and determined that the TSP would be approved pending receipt and review of the Alternative Formulation Briefing (AFB) document. In August 2010, the AFB was completed and submitted by South Florida Water Management District (SFWMD) for USACE review.

*Project 1115 C&SF: CERP Loxahatchee River Watershed Restoration Page 2 of 5*

During the review of the package certain areas of the plan formulation process were identified as requiring additional development/analysis. The SFWMD was briefed on the areas of the AFB requiring additional development/analysis. In December 2010, a meeting was held with SFWMD and USACE to establish a path forward for resolution of the plan formulation areas requiring additional development/analysis. In January 2011, the project name was changed to “Loxahatchee River Watershed Restoration Project Part I” to emphasize the primary mission of the project as ecosystem restoration. The CERP Guidance Memorandum has been revised to reflect the project name change. Since December 2010, the USACE team has been working with SFWMD to improve the AFB to address the areas requiring additional development/analysis. The package will undergo USACE review and revision and then be forwarded for USACE Agency Technical Review (ATR)/SFWMD Technical Review Board (TRB) review in FY12, the SFWMD put the plan formulation on hold due to resource constraints in their organization. One additional modeling run is needed to optimize the L8 reservoir and confirm the TSP previously selected by the PDT. Efforts to restart the planning project are not expected until FY13. The ATR/TRB and The Alternative Formulation Briefing (AFB) is tentatively scheduled for late FY13, pending restart of the efforts by the SFWMD.

The C-51 and L-8 Basin Reservoir Phase 1 (Palm Beach Aggregates) portion of the project is being designed and constructed through a state expedited initiative. The construction of up to 46,000 acre-feet of storage and associated temporary inflow and pumping infrastructure was installed and became operational in the summer of 2008. A Pre-Partnership Crediting Agreement (PPCA) is under negotiation to consider the potential for USACE cost-share on items already constructed such as the L-8 Reservoir. Items included in the PPCA will be determined after TSP selection.

The full capacity of the reservoir will become available with construction of the final pump station and inflow structure.

**Est. Cost:** \$ 842,728,174

**Project Schedule:**

2008 C-51 & L-8 Phase 1 (PBA) construction completed.  
 TBD LWL, Pal-Mar/Corbett (X), (Y), (K P1)  
 TBD C-51 and L-8 (GGG)

**Detailed Project Budget Information (rounded):**

Loxahatchee Watershed Restoration	Expenditures Thru FY 2011
USACE	\$5,461,786
SFWMD	\$11,154,395
<b>Total</b>	<b>\$16,616,181</b>

**Hyperlink:** [http://www.evergladesplan.org/pm/projects/proj\\_17\\_lox\\_river.aspx](http://www.evergladesplan.org/pm/projects/proj_17_lox_river.aspx)  
**Contact:** Wiener Cadet, Project Manager, Project Management Division, USACE  
[wienercadet@usace.army.mil](mailto:wienercadet@usace.army.mil)

Beth Kacvinsky, Project Manager, SFWMD  
[bkacvins@sfwmd.gov](mailto:bkacvins@sfwmd.gov)

**Source:** Original project description summarized from the *Central and Southern Florida Project Comprehensive Review Study (Restudy) (1999)*. Cost estimate information is based on planning level TSP cost estimate and is updated to reflect current price levels in October 2012 dollars. Actual expenditures include all federal expenditures through FY11 (Sep, 2011) and sponsor requested in kind credit through 4th quarter FY11 for the Project Implementation Reports efforts.

**Additional Information:**



