Working Group Sponsored Public Workshop
Central Everglades Planning Project
February 13, 2013 Configuration Exercise:
Implementation Sequencing and Adaptive Management

I'm from the Gov't I'm here to help.

Configuration Name: Short term benefits + politically viable. Page #____

Author: Dawn, John R., John M., Freddy F., Jerry, Baron

Components

List the components in your proposed order here. Number them in order.

1. Increase 356 + 333 capacity
2. Remove L-4 + Backfill MC
3. Construct FEB on A2
4. Construct L67A central + southern structures
5. Construct divide structure east of blue Shanty levee, Remove Old Tamiami Trail + Remove 5.5m of L67 ext
6. Construct Blue Shanty berm, remove L67C + L29
7. Partial Seepage Barrier along L31
8. L-5 + L-6 improvements
9. Construct Southern L67A structure
10. L-28 Triangle levee gap

Reasoning

Explain your logic for the order of components here.

1. Ensuring outflow capacity before adding water + patching MC are critical
2. This will move first increment of water (from A1) south to allow for initial benefits + learning
3. Learn from A1 results + design and max benefits to Northern estuaries.
4. Key to allow flowway to start receiving H_2O + we can test performance before adding 3rd.
5. Divide structure must be in place before L-29 + more outlet capacity thru S-12s will be Avail
6. As we use structures to stage up H_2O in pocket we can guage size of berm needed + maximize flow thru 2.6 mile bridge.
7. If needed based on how 333 + flowway are performing.
8. This gives us round 2 of flow improvements now that all other items are in place to handle it
9. If needed from knowledge gained
10. this is standalone.

Adaptive Management

Describe how and where adaptive management could inform the implementation of CEPP.

Concern re: vegetation + ability for water to flow after levee degrade

MAKE SURE RECREATIONAL ACCESS IS MAINTAINED, including to L67C.

Don't build all at once + apply knowledge from miners seepage wall.